

Plumbing Inspection Checklist

Camel Homes Residence					Complete
Score	80%	Flagged items	3	Actions	1
Site				Camel	Homes Residence
Plumbing Approval Nur	nber:				SS-123489
Date and Time of Inspe	ction			15.	06.2023 14:00 PST
Prepared by (Full Name)				Kevin Roma
Location					Ave, Indianapolis, IN 46221, USA 3177, -86.212896)

Flagged items & Actions

3 flagged, 1 action

Flagged items

3 flagged, 0 actions

Audit / General

Are all valves free from leaks?

No

Main water valve has visible water drips when turned off



Photo 1

Audit / Internal

No visible signs of water stains on walls and ceilings?

No

There is a visible water stain near the vent system at the kitchen area



Photo 2

Audit / External

No

Is the gutter unobstructed?

Debris found at the gutter

Photo 3

Other actions 1 action

Audit / Hot and Cold Water

Tempering valves installed? Bathroom fixtures reach a maximum of 50 degrees centigrade?

No

Bathroom fixture reached 51 degree centigrade

To Do | Assignee SafetyCulture Staff | Priority Low | Due 22.06.2023 16:25 PST | Created by S afetyCulture Staff

Hi Felix, Kindly check this.

Audit 3 flagged, 1 action, 80%

General 1 flagged, 87.5%

Are all water lines roughed in at the correct height and correct location?	Yes
Are med gas outlets installed in the correct location?	Yes
Are all pipe insulation in place?	N/A
Is a waste outlet in the correct location and capped?	Yes
Have all penetrations through the floor been sealed correctly?	Yes
Are all valves free from leaks?	No

Main water valve has visible water drips when turned off



Photo 1

Is the plumbing system watertight?	Yes
Is the water piping pressure test conducted?	Yes
Are all pipes properly fit?	Yes
Hot and Cold Water	1 action, 85.71%

Materials used are approved and appropriately marked?	Yes
Hot to the left and Cold to the right?	Yes
Tempering valves installed? Bathroom fixtures reach a maximum of 50 degrees centigrade?	No

Bathroom fixture reached 51 degree centigrade

To Do Assignee SafetyCulture Staff Priority Low Due 22.06.2023 16:25 PST Created by S afetyCulture Staff		
Hi Felix, Kindly check this.		
The correct piping is used?	Yes	
Pipe work is labelled appropriately? Yes		

Securing pipe work (polymer pipe work) at every truss or 600mm max on horizontal?	Yes
Pressure test 1500 Kpa?	Yes
Internal	1 flagged, 80%
Are faucets free from leaks and damages?	Yes
No water drips when the spigot is turned off or when the water is running?	Yes
No visible signs of water stains on walls and ceilings?	No

There is a visible water stain near the vent system at the kitchen area



Photo 2

Is the toilet free from loose fittings?	Yes
Are all water drains clog-free?	Yes

External 1 flagged, 75%

Is the water pressure at a safe level?	Yes
No visible signs of cracks, brittleness, or leaking?	Yes
Is the drainage line free from corrosion and pipe damage?	Yes
Is the gutter unobstructed?	No

Debris found at the gutter



Photo 3

Completion	0%
Inspection Result	Fail

There is a leak at the main water supply

Recommendations

- Leak found at the main water supply. It needs to be repaired immediately.Clean the gutter near the kitchen area this is the possible reason of the visible leak stains

Full Name and Signature of Inspector

Kevin Roma 15.06.2023 16:35 PST

Full Name and Signature of Client

Jow Tarl

15.06.2023 16:35 PST

Media summary



Photo 1



Photo 3



Photo 2