

Floor Inspection Checklist

25 Aug 2021 / Lia Chae-Young

Score 50	% Failed items	0	Actions 3
Name of Homeowner/Building Owr	ner		Irene Joeulgi
Address			490th St, Morris, MN 56267, USA
Contact Details			14154173069
Company Name of Flooring Contra	ctor		Next Level Floors Co.
Registered Address			20th Ave SE, Benson, MN 56215, USA
Contact Details			14154342268
Name of Floor Inspector			Lia Chae-Young
Conducted on			25 Aug 2021 13:02 PST

Private & Confidential 1/9

Actions 3 actions

Floor Inspection / BELOW FLOORING SYSTEM EVALUATION / Crawl Space Evaluation

Seams Sealed No

To do | Assignee Howie Mann | Priority Medium | Due 1 Sep 2021 13:54 PST | Created by SafetyCulture Staff

Seal seams in the corners of the crawl space

Floor Inspection / BELOW FLOORING SYSTEM EVALUATION / Crawl Space Evaluation

Humidistat Installed N

To do | Assignee Juhlian Pimping | Priority Low | Due 1 Sep 2021 13:52 PST | Created by SafetyCulture Staff

Determine humidistat installation requirements

Floor Inspection / BELOW FLOORING SYSTEM EVALUATION / Basement Evaluation

Wall Cracks Present Yes

The cracks in the poured concrete foundation show water stains at the cracks that indicates water entry.



Photo 6

To do | Assignee Cillian Casey | Priority High | Due 1 Sep 2021 13:59 PST | Created by SafetyCulture Staff

Contact foundation repair company to seal cracks

Private & Confidential 2/9

Floor Inspection	3 actions, 50%
CONCERNS	
Condition of Existing Floor	Stabilized
FLOORING	50%
Manufacturer	Yuna Manufacturing, Inc.
Species	Plank
luxury vinyl Photo 1	
Width	9 inches
Flooring thickness	1/2 inch
Total Sqft Material Installed	52
% of Floor Affected	12%
Approved Over Radiant Heat	Yes
multi-function meter revealed the relative humidity and temperature of the root the time of this inspection	m at floor level to be 63.1% at 72°F at
Approved Below Grade	Yes
EXTERIOR EVALUATION	
Home Faces	West
Relation of Lot to Street	Lot abutting on a curved street
Relation of Lot to Neighbors	Adjacent lots with permanent surface stabilization
Lot Drainage Away from Foundation	Yes
Slope Angle Measurement	5
Gutters/Downspouts	Yes
Roof Overhang	Yes

Private & Confidential 3/9

In good condition



Photo 2

Soil Damp at Foundation	No
Wet Window-wells	No
Signs of Moisture	Yes

Non-invasive relative moisture meter (0 to 1000) revealed the moisture level on the face of the rubber to be 775



Photo 3

Shrubs/Flowers/Planter Boxes at Foundation	No
Sprinklers/Irrigation	No
Established Landscape	No
Water Source/Swimming Pool Nearby	Yes
Proximity to Structure	100 meters

Visible Cracks in Foundation	No
Visible Exterior Damage	No

In good condition



Photo 4

SUBFLOOR EVALUATION

Concrete Slab Evaluation:

Relation of Slab Surface to Exterior Soil Line (inches)	2

Private & Confidential 4/9

Normal Weight Concrete (min 3000 psi):	Unknown
Light Weight Gypsum Concrete:	Unknown
Pre-Tension/Post-Tension Slab:	Yes
Moisture Retarder used Below Slab:	Yes
Wood Subfloor Evaluation:	
Type of Wood Subfloor:	19/32" PS-1 CDX Plywood
Subfloor is in good condition and is insulated and dry	
Photo 5 Joist Spacing	16 inches apart on center
Joist Type	Wood I-Joists with dimension lumber top and bottom chords
Visible Rot	No
Visible Rot BELOW FLOORING SYSTEM EVALUATION	No 3 actions
BELOW FLOORING SYSTEM EVALUATION	3 actions
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation	3 actions 2 actions
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space	3 actions 2 actions Enclosed
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present	3 actions 2 actions Enclosed No
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present Standing Water Present	3 actions 2 actions Enclosed No
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present Standing Water Present Alkali/Discoloration on Foundation Walls	3 actions 2 actions Enclosed No No No
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present Standing Water Present Alkali/Discoloration on Foundation Walls Vapor Retarder Present	3 actions 2 actions Enclosed No No No No No No
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present Standing Water Present Alkali/Discoloration on Foundation Walls Vapor Retarder Present Seams Sealed To do Assignee Howie Mann Priority Medium Due 1 Sep 2021	3 actions 2 actions Enclosed No No No No No
BELOW FLOORING SYSTEM EVALUATION Crawl Space Evaluation Crawl Space Condensation Present Standing Water Present Alkali/Discoloration on Foundation Walls Vapor Retarder Present Seams Sealed To do Assignee Howie Mann Priority Medium Due 1 Sep 2021 SafetyCulture Staff	3 actions 2 actions Enclosed No No No No No No

Private & Confidential 5/9

Insulation between Joists	Yes	
Insulation on Foundation Walls	Yes	
Vents Present	No	
Humidistat Installed	No	
To do Assignee Juhlian Pimping Priority Low Due 1 Sep 2021 13:52 PST Created by SafetyCulture Staff		

Determine humidistat installation requirements

Basement Evaluation 1 action

Basement	Unfinished
Walk Out	No
Specify Side(s) below ground level	East
	North
Wall Cracks Present	Yes

The cracks in the poured concrete foundation show water stains at the cracks that indicates water entry.



Photo 6

To do | Assignee Cillian Casey | Priority High | Due 1 Sep 2021 13:59 PST | Created by SafetyCulture Staff

Contact foundation repair company to seal cracks

Location	left wall upon entrance in basement
Sump Pump	No
HVAC Vents Open to Basement	No
Peeling Paint	Yes

The wood siding should be painted at the rear wall to preserve the basement shed.

Private & Confidential 6/9



Photo 7

Floor Stains	No
Rusty Nails	No
Gapped Trim or Moldings	No

COMPLETION

Additional Comments

After taking possession of a new home, there are some maintenance and safety issues that should be addressed immediately. Moreover, plasticizer migration has occurred to the adhesive and the planks.

Name & Signature of Floor Inspector

.

Lia Chae-Young 25 Aug 2021 14:13 PST

Private & Confidential 7/9

Appendix



Photo 1



Photo 3



Photo 5





Photo 2



Photo 4



Photo 6

Private & Confidential 8/9

Photo 7

Private & Confidential 9/9