



# Construction Safety Inspection Checklist

Complete

Score	66 / 68 (97.06%)	Flagged items	0	Actions	2
<b>Document No.</b>	3542352				
<b>Conducted on</b>	19.10.2023 20:24 PST				
<b>Prepared by</b>	Sokha Jason				
<b>Location</b>	Los Angeles, CA, USA (34.0549076, -118.242643)				
<b>Personnel</b>	Nadir Fidelis Erzsi Şerife Mariasole Fresh Freak Enid Friedhold				

**Actions**

2 actions

Audit / PROGRAM ADMINISTRATION

**1.2 Are emergency numbers and contacts posted?**

No

They are missing.

**To do** | Priority Medium | Due 26.10.2023 20:25 PST | Created by SafetyCulture Staff

Put up a new poster for emergency numbers and contacts

Audit / HOUSEKEEPING

**2.1 Work areas orderly and clean**

No



Photo 1

**To do** | Priority High | Due 26.10.2023 20:26 PST | Created by SafetyCulture Staff

Get more cleaners

## PROGRAM ADMINISTRATION

1 action, 4 / 5 (80%)

1.1 Are OSHA guidelines in clear view and have been communicated well?

Yes

1.2 Are emergency numbers and contacts posted?

No

They are missing.

**To do** | Priority Medium | Due 26.10.2023 20:25 PST | Created by SafetyCulture Staff

Put up a new poster for emergency numbers and contacts

1.3 Have toolbox talks been conducted?

Yes

1.4 Are emergency action plans posted and up to date?

Yes

1.5 Are all emergency life-saving equipment in place?

Yes

## HOUSEKEEPING

1 action, 3 / 4 (75%)

2.1 Work areas orderly and clean

No



Photo 1

**To do** | Priority High | Due 26.10.2023 20:26 PST | Created by SafetyCulture Staff

Get more cleaners

2.2 Adequate lighting

Yes

2.3 Job site free of slips, trips and fall hazards

Yes

2.4 Break areas orderly

Yes

## ELECTRICAL / UTILITY

7 / 7 (100%)

3.1 Insulation intact on cords and wiring

Yes

3.2 Temporary lighting guarded

Yes

3.3 Electrical panels labeled and covered accordingly

Yes

<b>3.4 Ground-Fault Circuit Interrupter (GFCI) protection utilized</b>	Yes
<b>3.5 Underground electrical lines marked</b>	Yes
<b>3.6 Underground gas lines marked</b>	Yes
<b>3.7 Lockout procedures utilized</b>	Yes
<b>HAND AND POWER EQUIPMENT</b>	4 / 4 (100%)
<b>4.1 Hand tools in good working order</b>	Yes
<b>4.2 Electrical cords in good working order</b>	Yes
<b>4.3 All mechanical safeguards in use</b>	Yes
<b>4.4 Handles not broken and are splinter free</b>	Yes
<b>EQUIPMENT</b>	6 / 6 (100%)
<b>5.1 Breaks, lights, signals and alarms operative</b>	Yes
<b>5.2 Daily log book filled out</b>	Yes
<b>5.3 Seat belts worn</b>	Yes
<b>5.4 Aerial lift - PPE being used</b>	Yes
<b>5.5 Cranes- swing radius protected - level</b>	Yes
<b>5.6 Rigging equipment inspected - tag showing</b>	Yes
<b>BARRICADES AND FENCING</b>	4 / 4 (100%)
<b>6.1 Roadways and sidewalks protected</b>	Yes
<b>6.2 Floor openings planked or barricaded</b>	Yes
<b>6.3 Wall, roof openings covered or barricaded</b>	Yes
<b>6.4 Leading edges guarded</b>	Yes
<b>EXCAVATION</b>	3 / 3 (100%)
<b>7.1 Necessary ladders provided</b>	Yes
<b>7.2 Spoil set back at least 2 feet</b>	Yes

<b>7.3 Rebar impalement protection</b>	Yes
<b>LADDERS</b>	5 / 5 (100%)
<b>8.1 Ladders in good condition</b>	Yes
<b>8.2 Side rails extend well above landing</b>	Yes
<b>8.3 Proper for job and secure</b>	Yes
<b>8.4 Step ladders fully open when in use</b>	Yes
<b>8.5 Placement of ladder safe</b>	Yes
<b>INFECTION CONTROL</b>	4 / 4 (100%)
<b>9.1 Daily inspection checklist completed</b>	Yes
<b>9.2 Interim Life Safety Measures (ILSM) updated</b>	Yes
<b>9.3 Debris covered</b>	Yes
<b>9.4 Walk off mats in place and in use</b>	Yes
<b>SCAFFOLDING</b>	11 / 11 (100%)
<b>10.1 All scaffolds plumbed and leveled as erection proceeds</b>	Yes
<b>10.2 Are adequate sills and base plates being used</b>	Yes
<b>10.3 If electrical power lines are near the scaffold, are necessary precautions being taken</b>	Yes
<b>10.4 Do scaffold planks extend past their end supports not less than 6 inches and no more than 12 inches</b>	Yes
<b>10.5 Are guardrails and end rails in place</b>	Yes
<b>10.6 To protect from falling objects, are toe boards or area barricaded below</b>	Yes
<b>10.7 Are frames and panels braced by cross, horizontal or diagonal braces</b>	Yes
<b>10.9 Is fall protection being used in areas where required</b>	Yes
<b>10.10 Are scaffolds securely anchored at least every 30 feet of length and 25 feet in height</b>	Yes

10.11 Is there an assess ladder, steps or equivalent safe access to scaffold	Yes
--	-----

10.12 Is the scaffold within its weight capacity	Yes
--	-----

<b>ENVIRONMENTAL CONTROLS</b>	3 / 3 (100%)
-------------------------------	--------------

11.1 Silt fence installed and maintained	Yes
--	-----

11.2 Hazardous materials properly stored	Yes
--	-----

11.3 Spill containment kit adequate / on site	Yes
---	-----

<b>FIRE PREVENTION</b>	4 / 4 (100%)
------------------------	--------------

12.1 Are safety cans being used and properly labeled	Yes
--	-----

12.2 Propane tanks - barricade installed - labeled - (flammable,no smoking, fuel type)	Yes
--	-----

12.3 Compressed gas cylinders secured- upright- protected from damage	Yes
---	-----

12.4 Fire extinguishers immediately available and inspection current	Yes
--	-----

<b>PPE</b>	8 / 8 (100%)
------------	--------------

13.1 Hard hats worn	Yes
---------------------	-----

13.2 Gloves available - cut resistant for demo	Yes
--	-----

13.3 Face shields being used - mason saw or other operations	Yes
--	-----

13.4 Eye protection	Yes
---------------------	-----

13.5 Hearing protection	Yes
-------------------------	-----

13.6 Safety harness and lanyards utilized with adequate anchorage points	Yes
--	-----

13.7 Respirators and masks utilized	Yes
-------------------------------------	-----

13.8 High visible clothing in use	Yes
-----------------------------------	-----

Any violations?	Yes
-----------------	-----

What are the violations?

- Dirty workplace
  - Lack of emergency contacts
- 

**Sign off**

*Sokha Jason*

Sokha Jason  
19.10.2023 20:27 PST

---

## Media summary



Photo 1