

# **Excavation Risk Assessment**

SPS Construction Company / Pineview Estates Development / Truce Kelly / 3 Nov 2023

Complete

Score	0 / 0 (0%)	Flagged items		0	Actions	0	
Client / Site				SPS Construction Company / Pineview Estates Development			
Location						Dallas, TX, USA (32.7766642, 69878999999)	
Conducted on				03.11.2023 14:00 PST			
Prepared by			Truce Kelly				

# Audit

Risk Assessment

Click + to add hazard identified

Hazard

Hazard 1

Description of hazard Crushing

People at Risk

Excavation personnel and site workers

#### Controls

- Use of barricades
- Clear signage
- Safety briefing for workers to stay clear of heavy machinery during operations

Risk Rating

Likelihood - 3, Severity - 4 (Rating B)

Assessor's actions to further reduce risk

- Implementation of strict safety protocols
- Regular safety audits
- Ongoing training to ensure personnel are well-informed about safety measures and equipment operation

Hazard 2

Description of hazard

**Security of Excavation** 

People at Risk

Unauthorized personnel or vandals accessing the excavation site, which can pose safety and security risks

### Controls

- Erecting perimeter fencing
- Installing security cameras
- Maintaining site access control

Risk Rating

Likelihood - 2, Severity - 4 (Rating C)

# Assessor's actions to further reduce risk

- Regular security patrols
- Monitoring the perimeter
- Addressing any breaches or unauthorized access immediately

#### Hazard 3

## Description of hazard

Hazardous substances in ground

#### People at Risk

#### Excavation personnel exposed to potentially harmful substances present in the ground

#### Controls

- Soil testing and analysis
- Provision of Personal Protective Equipment (PPE)
- Strict handling procedures for identified hazardous substances

#### Risk Rating

Likelihood - 3, Severity - 5 (Rating B)

#### Assessor's actions to further reduce risk

- Regular soil testing
- Ongoing monitoring
- Providing comprehensive training on handling hazardous substances, including emergency response procedures

#### REFERENCE

#### RISK RATING

RISK RATING	EQUIVALENT	EQUIVALENT				
194	C	No further immediate action Review periodically.				
519	G .	The assess during next review.				
10 - 16	H-	Within 3 months (Improvement Notice): Reduce risk to acceptable levels and re-assess following risk reduction/mitigation actions to ensure additional risks have not been introduced:				
17 - 25	N/	Immediate (Pontablion Notice) Do not proceed until action has been taken to reduce the risk and/or Mitigate the effects.				

#### 5 x 5 RISK MATRIX GUIDELINES

- 1 Estimate the category of Harm using the guide box below.
- Estimate the category of likelihood of occurrence from the guide box.
  Read off the intersection of the two numeric estimates on the risk calculation matrix.
- 4 The resultant value should then be compared to the Risk Rating and actioned accordingly. NB Contractors may utilise either a number or lettering system. Both are indicated below as a comparison but either will provide an acceptable assessment for practical purposes.

#### GUIDE BOX





# Completion

Click + to list people involved in the risk assessment

# Assessor

# Assessor 1

Full Name and Signature of Assessor



Sasha Alison 03.11.2023 15:26 PST

Full Name and Signature of Documentor

Truce Kelly 03.11.2023 15:27 PST