

SWPPP Inspection Form

23 Jun 2023 / Scotia Davison / Stormvalley Distribution Center

Complete

| | | · |
|---|---------|--|
| 6 | Actions | 3 |
| | | Unanswered |
| | | NHR10BX01 |
| | | Stormvalley Distribution Center |
| | | 28498 E Blue Valley Rd, Independence, MO 64058, USA |
| | | Scotia Davison |
| | | 23.06.2023 11:30 PST |
| | | Pre-grading |
| | | Regular |
| | 6 | 6 Actions |

Table of Contents

| Flagged items & Actions | 3 |
|--|---|
| SWPPP Inspection Form | 5 |
| Weather Information | 5 |
| Site-specific Best Management Practices (BMPs) | 5 |
| Overall Site Issues | 6 |
| Certification Statement | 7 |
| Media summary | 8 |

Flagged items & Actions

6 flagged, 3 actions

Flagged items 6 flagged, 1 action

SWPPP Inspection Form / Site-specific Best Management Practices (BMPs)

Stabilized Construction Exits

Not Installed



Photo 1

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:19 PST | Created by S afetyCulture Staff

Apply stone pads to stabilize construction exits

SWPPP Inspection Form / Site-specific Best Management Practices (BMPs)

SWPPP Inspection Form / Overall Site Issues

Are storm drain inlets properly protected?

No

SWPPP Inspection Form / Overall Site Issues

Is the construction exit preventing sediment from being tracked into the street?

No

SWPPP Inspection Form / Overall Site Issues

Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled?

No

SWPPP Inspection Form

Were incidents of non-compliance found?

Yes

Other actions 2 actions

SWPPP Inspection Form / Site-specific Best Management Practices (BMPs)

Silt Fence

Installed

Maintenance Required



Photo 2

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:20 PST | Created by S afetyCulture Staff

Silt fence maintenance

SWPPP Inspection Form / Site-specific Best Management Practices (BMPs)

Storm Drain Inlets

Installed

Maintenance Required



Photo 3

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:22 PST | Created by S afetyCulture Staff

Clean storm drain inlet located at P45

Weather Information

| Has there been a storm event since the last inspection? | No |
|---|--------|
| Weather at the time of this inspection | Cloudy |
| Have any discharges occurred since the last inspection? | No |
| Are there any discharges at the time of inspection? | No |

Site-specific Best Management Practices (BMPs)

2 flagged, 3 actions

Stabilized Construction Exits

Not Installed



Photo 1

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:19 PST | Created by S afetyCulture Staff

Apply stone pads to stabilize construction exits

Silt Fence

Installed

Maintenance Required



Photo 2

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:20 PST | Created by S afetyCulture Staff

Silt fence maintenance

| Combined Staging and Materials Storage Area | Installed |
|---|-----------|
| Dumpsters and Sanitary Facilities | Installed |
| Vegetated Swale | Installed |

| Sediment Trap | Not Installed |
|--------------------|----------------------|
| Topsoil Stockpile | Not Applicable |
| Storm Drain Inlets | Installed |
| | Maintenance Required |



Photo 3

To Do | Assignee SafetyCulture Staff | Priority Low | Due 30.06.2023 19:22 PST | Created by S afetyCulture Staff

Clean storm drain inlet located at P45

| Concrete Washout Area | Installed |
|--|----------------|
| Overall Site Issues | 3 flagged |
| Are all slopes and disturbed areas not actively being worked properly stabilized? | Not Applicable |
| Are natural resource areas (e.g., streams, wetlands, mature trees, etc.) protected with barriers or similar BMPs? | Not Applicable |
| Are perimeter controls and sediment barriers adequately installed (keyed into the substrate) and maintained? | Yes |
| Are discharge points and receiving waters free of any sediment deposits? | Yes |
| Are storm drain inlets properly protected? | No |
| Is the construction exit preventing sediment from being tracked into the street? | No |
| Is trash/litter from work areas collected and placed in covered dumpsters? | Not Applicable |
| Are washout facilities (e.g., paint, stucco, concrete) available, clearly marked, and maintained? | Not Applicable |
| Are vehicle and equipment fueling, cleaning, and maintenance areas free of spills, leaks, or any other deleterious material? | Yes |

Yes

Are materials that are potential stormwater contaminants

stored inside or undercover?

| Are non-stormwater discharges (e.g., wash water, dewatering) properly controlled? | No |
|---|-----|
| Were incidents of non-compliance found? | Yes |

Describe any incidents of non-compliance not described above

inlet protection, construction exit stabilization, install sediment trap, maintain silt fence

Certification Statement

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Inspector's Name & Signature

Total Javas

Scotia Davison 23.06.2023 19:23 PST

Media summary



Photo 1



Photo 3



Photo 2