



Safety Work Instruction Template

Confined space work associated with plumbing of sewerage / E-123 / RA1246 / John Marco / 15 Jun 2023

Complete

Score	0 / 0 (0%)	Flagged items	0	Actions	0
Title / Description of Activity	Confined space work associated with plumbing of sewerage				
Created by	John Marco				
Document No.	E-123				
Risk Assessment No.	RA1246				
Initial Issue Date	15 Jun 2023 09:21 PST				
Current Version	Version 1				
Next Review Date	1 Dec 2023 00:00 PST				

Instruction

Safe Work Instruction

Scope

Confined space work associated with the plumbing of sewerage

Authorizations

Environmental and natural resources policies

Prestart Requirements

- Ensure permits are posted
- Wear appropriate Personal Protective Equipment (PPE)
- Ensure that the guardrails are properly installed
- Maintain a 3-point grip when using the scaffold
- Conduct atmosphere tests

Hazards

- Suffocation
- Hazardous or decaying substance that may produce a hazardous atmosphere

Safety Controls

- Install barricade/s at the entrance
- Install a proper ventilation system
- Delegate a walkaround watch who can call rescue for emergencies

Instructions

* Disclaimer: This is an example of how you can use SafetyCulture to include work instructions.

1. Use the drone to check/inspect the sewer to point out the clog
2. Install barricade and put signage at the entrance
3. Wear appropriate PPE
4. Ensure that the guardrails are installed properly
5. Use equipment for clog removal

Closing Procedures

1. Seal off the sewage properly
2. Remove the barricade and signage

Emergency Procedures

- Delegate a walkaround watch who can call rescue for emergencies
- Call the emergency rescue team
- Perform emergency rescue operation
- Bring the patient to the nearest hospital if necessary

Completion

Created by (Name and Signature)

John Marco

Manew

15 Jun 2023 09:25 PST
