

# Air Compressor Maintenance - Reciprocating Compressor

11 May 2023 / B. Fang					Complete
Score	0%	Flagged items	0	Actions	0
Site conducted					Unanswered
Conducted on					11.05.2023 11:32 PST
Prepared by					B. Fang
Location					th Ave, Chula Vista, CA 91911, USA 219608, -117.0766271)

#### Maintenance

## **General Inspection**

Inlet filter (located inside or outside)	Good
Housing condition	Good
Inlet filter condition	Good
Date last changed:	29.04.2023
Package discharge pressure	Good
Full load pump discharge air temp	Good
Ambient temperature	Requires Action



Photo 1

### **Room temperature:**

Room temperature is becoming too hot.

### **Intake temperature:**

Intake temperature becoming too hot because of the room tempareture.

Oil level Requires Action

Replenished reciprocating compressor oil with manufacturer recommended type.

Grease motors Requires Action

### Type of grease:

Applied more grease using the new supply we got from the manufacturer.

Oil leaks	Good
Excessive vibration	Good
Belts tight	Good

#### **Condition:**

Belts are tight after replacement last month.

**Check condensate drains** 

Good and dry.

beits are tight after replacement last month.	
Unit safety valves	Good
PSI:	
15 PSI	
Flow:	
Normal	
Unit properly regulated	Good
Condition of regulator filter	Good
Coolant type:	
Coolant is manufacturer recommended type.	
Coolant changed	No
No need to change. Was changed last week.	
Inner-cooler/after-cooler cleaned	Yes
Aftercooler and guard cleaned	
Photo 2	
Check online/offline pressure	Good
Check line filters	Good
Check for air leaks	Good
There was an issue of air leak last week but already fixed. As of toda	ay no leaks.
Blow out dryer	Good
Belt guard secure	Good
Check pressure switch	Good

Good

Check oil/water separator	Good
Clean unit	Done

### **Electrical Inspection**

Voltage:

480V

**Amperage:** 

Normal

**Voltage drop:** 

Normal

### Total package amps (Full Load):

Normal

Inspect contactors	Good	
View electrical connections	Requires Action	
I suspected a loose connection and fixed it now.		
Duty cycle test	Good	

### **Completion**

#### Comments/Recommendations

Ambient temperature of the room needs urgent attention. I recommend more ventilation. Already assigned an urgent task to head of facilities to work on this. Going to meet him in 10 minutes.

### Name and Signature of Inspector

B. Fang 11.05.2023 11:51 PST

### Media summary







Photo 2