

# **Leak Inspection Checklist**

Francis and Co. Inc. / 31 May 2023 / Carl Shee Escan

Complete

Score	85.71%	Flagged items	1	Actions	1
Site					Francis and Co. Inc.
Date and Time of Inspection					31.05.2023 19:30 PST
Officer in Charge (Full Name)					John Jame Flore
Plumber in Charg	e (Full Name)				Carl Shee Escan
Location					Quiapo, Manila, 1001 tro Manila, Philippines

### Flagged items & Actions

1 flagged, 1 action

Flagged items 1 flagged, 1 action

Inspection / Property Assessment

#### No evidence of standing water



There is an evident standing water about 10 cm deep.



Photo 1

To Do | Assignee SafetyCulture Staff | Priority Low | Due 07.06.2023 19:44 PST | Created by S afetyCulture Staff

Secure the area

Other actions 0 actions

### **General Information**

#### **Description of work**

Water leakage near the office parking area

### **Property Assessment**

1 flagged, 1 action, 85.71%

#### No evidence of standing water



There is an evident standing water about 10 cm deep.



Photo 1

To Do | Assignee SafetyCulture Staff | Priority Low | Due 07.06.2023 19:44 PST | Created by S afetyCulture Staff

#### Secure the area

No leaks from septic tanks or leech fields	✓
No stains on floors, walls or ceilings	✓
No significant cracks in walls or ceilings	✓
Visible pipes: no damage, no evidence of leaks, no signs of stains on materials near pipes; drain pipes slope slightly down towards outlet to septic/sewage system	✓
Water pump: does not short cycle	<b>✓</b>
Galvanized pipes do not restrict water flow	<b>✓</b>

## **Origin and Causes of Leak**

**Location** level 2 parking lot bay 3

#### Take a photo (if applicable)



Photo 2

Cause of Leak Broken seals

# Recommendation

#### **Repair works**

Pipe replacement (use nominal bore 16 inch (DN 400mm), outside diameter 406.4mm)

#### Estimated time to finish the job

02.06.2023

# Sign-off

#### Officer in Charge

John Jame Flore 31.05.2023 19:46 PST

#### **Plumber in Charge**

Carl Shee Escan 31.05.2023 19:46 PST

### Media summary





Photo 1 Photo 2